

Status of CFC and Dye House [Upto October 2009]

Sr. No.	Cluster Name along with IA name in the Parenthesis	Status of CFC			Status of Dye House		
		Sanction	Status	Remarks	Sanction	Status	Remarks
1	Burdwan [NHDC]	1	land available - Construction work is going on.	construction is going .	1	land available	Construction is going on.
2	Varanasi [EDI]	1	1st floor construction completed	Construction for RCC roofing is going on. The building contractor has been changed.	3	2 Functional [Upgradation]	MoU done with the Dye house owner and the dyeing charges have been fixed. Per day on an average (40 to 50) Kg yarn is being processed (Dyed) in both the Dye House on regular basis. New Dye house will be setup at the 1st floor of CFC building. Construction is going on.
3	Sonepur [EDI]	1	Civil construction completed. Order for purchase of machineries has been issued through tender procedure.	Applied for electrification & transformer	1	Civil construction completed. Tender procedure for purchase of machineries has been completed. Work order will be issued shortly.	Applied for electrification & transformer
4	Chirala [APCO]	1	Functional	It is inaugurated on 3rd Nove.09	1	Functional	It is inaugurated on 3rd Nove.09
5	Chanderi / Gwalior [EDI]	1	Functional	CFC is running successfully. Cluster office also shifted at CFC	1	Functional	Average 50 K.G. of Yarn is being dyed every day.
6	Bhagalpur - [ASSED]	1	Functional	CFC is running successfully.	1	Functional	Till the date more then 4000 kgs of yarn dyed generating revenue of Rs. 3.18 lakhs.
7	Trivandrum [HANVEEV]	1	Premise Available	Plan and Estimate prepared and got approved from the state's competent authority. Tender approved. Work order to issued for construcion.	1	Partially functional using Dying tanks. machineries installed	Per day about 4.5 kg yarn is dyed. Boiler installation work will be completed within next 15 days. Dye house will be fully functional by November,2009 end.

8	Madhavaram[APCO]	1	It is ready for inauguration.	It is ready for inauguration.	1	It is ready for inauguration.	It is ready for inauguration.
9	Bijoyagar [SIRD]	1	Functional	12 looms installed for product development.	1	Functional	Average 30 to 40 Kgs of Eri & Cotton yarn died every month.
10	Kullu [HPHHDC]		Nil	Renovated Show room - Status Completed		Nil	
11	Bijnore [Textiles Committee]	1	Land available	Construction work is going on. Plinth level work is completed.	1	land available	Construction work is going on. Plinth level work is completed.
12	Shantipur (Nadia) [Textiles Committee]		NO CFC SANCTIONED		1	Land Available.	Consortium has consented to provide land by November ,2009 end. Plan and estimate preparing is under process.
13	Trichy [Textiles Committee]	1	Land not available	Constorium has committed in writing to provide 4000 sq.ft land for CFC. Proposal is sent to DCH for approval.	1	Land not available	NIL.
14	Imphal [IIE]	1	Inaugurated in August,09	5 looms installed for new sample and product development.	1	Inaugurated in August,09	It is functional on trial basis.
15	Gadag [KHDC]	1	Functional	It is functioning with the 5 looms & 1 Jacquard loom.	1	Functional (Trial basis)	Civil work completed. One Cabinet machine erected for trial production. One more cabined dying machin install with 100 kg capacity. All testing equipments are purchaed and erected. Boiler is ordered. It is running on trial basis. It may take one month to be fully operation.
16	Kurinjipadi [COOPTEx]	1	Premise Available	Premises is engaged on long lease for 20 years. DPR for purchase for machineries and equipment is submitted to IA.	1	-	Setup of Dye house will NOT be done due to Pollution issue in the state as per decision taken by Directro of Handloom & Textile, Chennai, Tamilnadu.
17	Bargarh [BOYANIKA]	1	Functional	Approximately 400 kg yarns dyeid every month	1	Functional	Machinery installed & Functional.

18	Mubarakpur [NIMSME]	1	land available	Tender finalized and work awarded. Civil work started on August 21,2009, plinth level work finished.	2	1st Dye house Functional 2nd Dye house to be upgraded.	1st Dye House functional - Daily about 20-35 Kg yarn is dyed. IA is waiting for 20% contribution from the beneficiary.
19	Tiruvannamalai [COOPTEx]	1	land Identified	Land achisition process is going on waiting for approval from Revenue department. Likely to be completed by end of September,2009	1	Land is yet to be identified.	Setup of Dye house will NOT be done due to Pollution issue in the state as per decision taken by Directro of Handloom & Textile, Chennai, Tamilnadu.
20	Barabanki [NIMSME]	1	land available	Tender finalized and work started on 05.10.2009, work till plinth level to be completed by 10.11.2009	2	1 Dye house is upgraded Functional. 2 nd Dye house to be upgraded.	Machinery to be purchased for 2nd dye house. Waiting & for the margin money from the stake holder.
TOTAL		18			23		

SUMMARY - Six CFCs are Functional.

Summary - 11Dye houses are functional.